

## CYPRESS MBTA

## 3 WEEK LOOK AHEAD SCHEDULE 11JAN-29JAN

11JAN-29JAN																			
	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
ACTIVITY	М	Т	W	TH	F	SAT	SUN	М	Т	W	TH	F	SAT	SUN	M	Т	W	TH	F
STEM																			
Interior																			
Pour ramp leading into school hallway																			
Install stair 6/7 - Build temp walls within school cafeteria																			
Pressure test duct/plumbing risers in mechanical shafts																			
L2 - frame/plywood interior perimeter knee walls																			
L2 - continue interior wall blocking for marker boards/millwork/etc.																			
L2 - continue hanging VAV's																			
L2 - test all in wall/over head plumbing and mechanical piping																			
L2 - Begin insulating piping/duct																			
L2 - continue overhead electrical conduits in Labs and in-wall rough																			
L2 - pulling over head MC branch circuits throughout labs																			
L3 - framing on-going																			
L3 - begin fire stopping slab edge to begin building perimeter knee walls																			
L3 - overhead duct - installing VAV's																			
L1 - layout and top track on-going leading into framing																			
L1 - Begin installing overhead duct rough																			
L1 - begin instaining overhead duct rough																			
Electrical rooms/elevator machine room: painted																			
Delta mobilization ( working on getting them on-site )																			
E 1. du																			
Exterior																			
Roof AVB repairs on-going as permanent roof is being installed																			
Curtainwall - Installing glass on East elevation, installing glass on South, and installing frames NW																			
Mason continue building scaffold on NE elevation																			
Delivery of remaining roof tops units ( ACCU's and Fans )																			
CYPRESS																			
install roofing 3rd floor/high roof																			
install geo-foam, back fill/grade east side																			
rough in electrical room all elevations																			
Stair 2 delivery/install																			
1st floor locker steel delivery/install																			
Frame full height walls level 4																			
AVB installation west level 1, 2, 3 & 4																			
Install storm drain piping all floors																			
Window frame installation east levels 3-4																			
Punch window installation north levels 3-4																			
Curtain wall installation north																			
HVAC piping install level 1																			
Ductwork installation level 1 area 2																			
Framing and sheathing garden level west																			
Spray fireproofing garden level north																			
Install clearspan wall supports level 2																			
Install equipment curbs on roof																			
Install equipment on roof																			
Frame shaft walls around elevator's 3 & 4																			
Stair 3 framing garden level to roof																			
Stair 3 framing garden level to level 3 walls between stair risers																			
Sprinkler riser install at stair 3																			
Final set elevator steel																			
Install MEP hangers/supports level 2																			
mistan Mitr manger s/ supplied to level 2																			