



**BROOKLINE HIGH SCHOOL EXPANSION PROJECT**

ROBERTS	
CYPRESS	
MBTA	
TRAILERS	

**3 WEEK LOOK AHEAD SCHEDULE  
14OCT-1NOV**

	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov
ACTIVITY	HOLIDAY	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN	M	T	W	TH	F
<b>ROBERTS/STEM</b>																			
Bulk demolition																			
Haul demolition debris																			
Demo foundations																			
Break down equipment/demobilize																			
<b>Cypress</b>																			
Install monitoring																			
Tie backs @ Cypress street SOE																			
Walers @ Cypress street SOE																			
Drilled mini-pile test pile																			
Drilled mini-pile load test																			
Excavate/lag @ Cypress street SOE																			
Excavate/remove fill																			
Install DMP's - E Line																			
<b>MBTA</b>																			
Grade temp walkway to platform											F	F							
install new electric service duct bank		F	F	F															
Install station electrical cabinet foundation		F	F	F	F			F	F	F									
Demo existing mini high ramp			F	F	F														
Install parking pay meter foundation			F	F	F														
Install temp slab for AFC									F	F	F	F			F	F			
Backfill pay meter															F	F			
Patch trenches in faculty parking lot																	F	F	F
Grade high-rail access ramp in parking lot & install gate																		F	F
<b>Trailers</b>																			
Complete furniture install																			
SOW Punchlist/Install stairs																			
Water service tie-in																			
Electrical connections																			
Comcast final install																			
Town inspection																			
Eversource tie-in															TBD	TBD	TBD	TBD	TBD