



BROOKLINE HIGH SCHOOL EXPANSION PROJECT

ROBERTS	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

16DEC-3JAN

	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec	1-Jan	2-Jan	3-Jan
ACTIVITY	M	T	W	TH	F	SAT	SUN	M	T	HOLIDAY	TH	F	SAT	SUN	M	T	HOLIDAY	TH	F
ROBERTS/STEM																			
Demo interior																			
Install steel at interior (Bulletin 22)																			
Install drywall at interior (Bulletin 22)																			
Demo exterior																			
Excavate/haul fill																			
Form/reinforce/pour concrete walls/footings																			
Electrical work (Bulletin 22)																			
CYPRESS																			
Dig/Grade E line																			
Cut E line piles																			
Form/reinforce/pour E line pile caps																			
Dig/lag north support of excavation																			
Dig for footings-North																			
Form/reinforce/pour footings-North																			
Mobilize for rammed aggregate piers																			
Install rammed aggregate piers																			
MBTA																			
Electrical service inspections (TOB & State)																			
Energize electrical service to meters (Eversource)																			
Trench for utilities																			
Install electric/communication duct banks																			
Backfill MBTA parking lot																			
Grade/pave middle walkway & widen platform																			
Install catenary mini-piles																			

MILESTONES

- Support of excavation (North)- Finished 12/15
- Drilled mini-piles (D-line) - Finished 12/8
- Weekend Diversions (SKA BLDG) - Finished 12/15