



BROOKLINE HIGH SCHOOL EXPANSION PROJECT

ROBERTS	
CYPRESS	
MBTA	
TRAILERS	

3 WEEK LOOK AHEAD SCHEDULE
4NOV-22NOV

ACTIVITY	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	
	M	T	W	TH	F	SAT	SUN	HOLIDAY	T	W	TH	F	SAT	SUN	M	T	W	TH	F	
ROBERTS/STEM																				
Foundation wall removal																				
Sorting/hauling debris																				
Demobilize demo equipment																				
Enabling punch list																				
Support of excavation																				
CYPRESS																				
Drilled mini-pile load test																				
Test pit/pre-excavate @ North MBTA right of way																				
Sawcut/remove retaining wall																				
Install support of excavation @ North MBTA right of way																				
Install drilled mini-piles D-line																				
Install drilled-mini piles E-line																				
Excavate/remove fill																				
MBTA																				
Form/pour/strip TOB electric meter foundation	F				F															
Perform soil boring(GZA)				F																
Pave high rail pad & temp crossing						F														
Grade temp walkway to platform									F											
Install wayfinding signage & reduce signage									F											
Demo Inbound wooden ramp										F										
Restore faculty parking lot										F	F									
Install high rail access gate										F	F	F								
Remove fence in faculty parking lot											F	F								
Install OCS foundations													F	F						
Form/Pour/Strip AFC Slab (pending direction from EOR)															F	F	F	F	F	F
Restore Faculty Parking Lot (pending direction from EOR)															F	F	F	F	F	F
Remove Fence in Faculty Lot (pending direction from EOR)															F	F	F	F	F	F
TRAILERS																				
Final electrical connections																				
Town inspection																				
Eversource tie-in																	TBD	TBD	TBD	TBD