



BROOKLINE HIGH SCHOOL EXPANSION PROJECT

ROBERTS	
CYPRESS	
MBTA	
TRAILERS	

**3 WEEK LOOK AHEAD SCHEDULE
21OCT-8NOV**

	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov
ACTIVITY	M	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN	M	T	W	TH	F
ROBERTS/STEM																			
Demobilize high reach																			
Sorting/hauling debris																			
Enabling punch list																			
Foundation removal																			
Demobilize demo equipment																			
CYPRESS																			
Install monitoring																			
Walers @ Cypress street support of excavation																			
Test tiebacks @ Cypress street support of excavation																			
Drilled mini-pile test pile																			
Drilled mini-pile load test																			
Excavate/lag @Cypress street support of excavation																			
Install DMP's - E line																			
Support of excavation @ north ROW																			
MBTA																			
Install new electric service duct bank	F	F	F																
Install new electrical cabinet foundation	F	F	F																
Install parking pay meter foundation			F																
Demo existing mini high-ramp				F	F								F						
Install parking pay meter foundation conduit				F	F														
Backfill MBTA electrical cabinet & pay station								F	F										
Install temp slab for AFC								F	F	F									
Patch trenches in faculty parking lot											F	F							
Gradel hi-rail access ramp in parking lot & install gate											F	F							
Install rail seal & conduit on negative returns													F						
Boring																		F	
Install Town of Brookline electrical cabinet															F	F	F	F	F
TRAILERS																			
Comcast final install																			
Domestic water tie in																			
Complete furniture install																			
Electrical connections																			
Town inspection																			
Eversource tie in									TBD	TBD	TBD	TBD			TBD	TBD	TBD	TBD	TBD