SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

ROBERTS	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

10FEB-6MAR

								SCHOOL VACATION WEEK																	
	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	29-Feb	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar
ACTIVITY	M	T	W	TH	F	SAT	SUN	HOLIDAY	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN	M	T	W	TH	F
ROBERTS/STEM																										
Demo																										
RFI 190 work (shoring/blocking)																										
Mobilize high reach excavator																										
Demo building/haul debris																										
STEM																										
Trenching for underground utilities																										
Waterproofing walls																										
Install underground plumbing/electrical																										
Back fill behind plumbing/waterproofing																										
Begin basement slab preparation																										
CYPRESS																										
Dig/lag for west OCS pile cap																										
Pour east perimeter wall																										
Excavate for L&M line footings																										
Backfill foundations																										
Waterproof foundation walls																										
Form/pour elevator pit 3/4																										
Excavate for 10&P line footings																										
Form/pour 10&P line footings																										
Install drilled mini-piles at B line (north)																										
MBTA																										
Energize electrical service to meters																										
Refeed bungalow power and lighting circuit																										
Pave middle walkway & widened platform																										
Middle walkway inspection/approval																										
Permanently close existing AFC walkway																										
Demo AFC slab																										
Strip asphalt at closed station																										
Pour pile caps 169C & 171A																										
Form pedestals 169C & 171A																										
Pour pedestals 169C, 171A & 172A																										
Form pile cap 173A (AFC walkway)																										
Pour pile cap 173A (AFC walkway)																										
Form pedestal 173A (AFC walkway)																										
Pour pedestal 173A (AFC walkway)																										
Install catenary columns & cross members																										
Grout catenary columns																										
Attach existing comm/signal to new portals																										