SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

ROBERTS	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

13JAN-7FEB

	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
ROBERTS/STEM																										
Complete hilti bolts for steel shoring																										
Build temp wall for demop																										
Demo existing walls on level 3																										
Engineer/waterproof wall																										
Demo building																										
Finish roofing/waterproofing																										
Continue excavation/hauling																										
Continue placing foundation wall/footings																										
Waterproofing foundation walls																										
Install underground plumbing																										
CYPRESS																										
Excavate for elevator pit & adjacent footings																										
Install drilled mini-piles at B-17.2 line (PC4)																										
Demobilize aggregate pier rigs																										
Grout/set rebar PC4 mini-piles																										
Install D line mini-pile extensions																										
Install top plates to 2 PC4 piles																										
Install rebar at elevator pit & adjacent footings																										
Dig/lag @ B line support of excavation																										
Grout D line piles																										
Excavate for A line wall footing																										
Install rebar at A line wall footing																										
Excavate for east perimeter wall footing																										
MBTA																										
Energize electrical service to meters (Eversource)																										
Install test pile																										
Test pile cures																										
Perform pile load test																										
Install tactile warning strips & reflective signs																										
Temporary walkway inspection/approval																										
Trench for utilities																										
Install catenary mini-piles																										
Form/pour catenary pile caps																										
Install electric/communication duct banks																										
Backfill MBTA parking lot																										
Grade/pave middle walkway & widened platform																										
Middle walkway inspection/approval																										
Permanently close AFC walkway																										
Receive 1st MAC products delivery																										