SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

STEM	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

14DEC-1JAN

	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec	1-Jan
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**HOLIDAY**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**HOLIDAY**
STEM																			
Interior																			
Form and pour Tunnel Roof/Ramp in school - on going																			
Mech Shafts Frame and Sheathe (3rd floor) - on going																			
L2 Interior Walls framing - on going																			
L3 top track and framing on-going																			
Stair 1/2 Delivery and install - on going																			
L2 Install install VAV's																			
L2 in wall plumbing - on going																			
L3 install Duct overhead rough - on going																			
L3 Install Plumbing/Mech Pipes - on going																			
Fire Protection - 2nd floor mains/branches																			
Rough in overhead electrical level 2 - working with Rob W																			
Rough in Basment electrical room																			
Exterior																			
Framing/sheathing South Elevation - Complete																			
Roof AVB on going - Permanent roof being delivered Wednesday																			
Exterior AVB - South elevation																			
Curtainwall frame install- East and North East Elevation on going																			
Glazing has begun at North East Elevation																			
Tarping-in/Closing window openings for temp heat - on going																			
Mobilization of Mason for North East elevation - Begin Staging																			
CYPRESS																			
install roofing sonavap																			
level 4 exterior framing east																			
install geo-foam, back fill/grade east side																			
rough in electrical room all elevations																			
install east side expansion joint																			
exterior sheathing west level 3 & 4																			
AVB installation east level 1 & 2																			
stair 1 installation																			
AVB installation south level 1&2																			
Insall clearspan wall supports 1st floor south																			
Install clearspan wall supports 2nd floor south																			
Install clearspan wall supports 2nd floor north																			
AVB installation west 1, 2 ,3 & 4																			
AVB installation north levels 3 & 4																			
curtain wall installation north																			
wrap building for temp heat																			
Install duct level 1 area 1																			
Spray fireproofing garden level																			
FRP SOG north																			
Install roof screen wall																			
FRP ramps & stairs, equip. pads																			
Rough MEP hanger install level 1																			
Install storm drain/ HVAC wet piping level 1																			
Masonry lintel alignment roof																			
Load and set switch gear																			
Pull wire TF to SG and temp panel																			