SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

STEM	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

15FEB-5MAR

	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Interior																			
Install stair 6/7 and installing rails at stair 1 and 2 - on going																			
L2 - Insulation of overhead plumbing/mechanical piping - on going																			
L2 - Bathroom MEP rough in - on going																			
L2 - Home runs to electrical closet/electrical panels throughout floor - on going																			
L2 - Misc. framing/soffits - on going																			
L2 - Closing up shafts and begin framing bathrooms																			
L2 - Continue sheet rocking walls/soffits - on going																			
L2 - Kapiloff on-site field measuring/installing header shoe for glass																			
L3 - Misc. duct connections as testing continues - on going																			
L3 - complete in-wall plumbing rough in and continue insulation																			
L3 - Continue overhead conduit throughout labs																			
L3 - Continue in-wall electrical rough/cut in boxes followed by inspections																			
L3 - Misc. framing on going - left over perimeter knee walls and soffits																			
L3 - Sheet rocking perimeter labs following inspections																			
L1 - Framing including perimter soffits/perimeter benches - on going																			
L1 - Continue installing overhead duct rough																			
L1 - Continue overhead mehanical/plumbing rough																			
L1 - Continue sprinkler mains/branches : on-going																			
B - Main power Feeders and new circuit breaker installed in existing gear																			
Delta mobilization																			
Exterior																			
Roof AVB repairs on-going as permanent roof is being installed - on going																			
Curtainwall - Install misc glass including clerestory frames/glass, and silicone sheeting																			
Mason - Brick install NE corner - on going																			
Briggs - Schedule Curtain wall test																			
Continue Fire Alarm punch list repair work - on going																			
CYPRESS																			
Install roofing - high roof/temping parapets																			
Install studding around stair 2, Garden - L4																			
Rough in electrical rooms all elevations																			
Stair 2 delivery/install																			
Level 3 locker steel delivery/install																			
Install sprinkler piping level 1																			
Install block and brick north and west levels 3-4																			
Install storm drain piping all floors																			
Window frame installation west all floors																			
Curtain wall installation north - school guard																			
HVAC piping install level 1 & 2																			
Install duct/duct risers levels 1-3																			
Install clearspan wall supports level 3 south																			
Frame/sheath full height garden level north 2.6 to 6.6 on E-line																			
Spary fireproofing patching																			
Frame shaft walls around elevators 3&4 & mechanical room																			
Waterproof elevator pits 2, 3 and 4																			