SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

STEM	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

18JAN-5FEB

	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Interior																			
Pour ramp leading into school hallway																			
Install stair 6/7 - Build temp walls within school cafeteria																			
Pressure test duct/plumbing risers in mechanical shafts and begin insulation																			
L2- continue hanging vavs's, misc. duct connections																			
L2 - test all in wall/over head plumbing and mechanical piping/ Plumbing inspections																			
L2 - Begin insulating plumbing piping																			
L2 - Continue in wall rough and cutting in boxes/ electrical inspection																			
L2 - Continue pulling overhead MC branch circuits throughout labs																			
L2 - Begin Home runs to electrical closet																			
L2 - Misc. framing on going - soffits, window shade pockets, left over perimeter knee walls																			
L2 - Begin sheet rocking walls																			
L3 - continue hanging vav's and misc. duct connections																			
L3 - continue in wall plumbing rough in																			
L3 - Begin overhead conduit throughout labs																			
L3 - Begin in wall electrical layout/rough in																			
L3 - Fire stopping slab edge																			
L3 - Misc. framing on going - perimeter knee walls, interior walls, soffits																			
L1 - framing on-going																			
L1 - Continue installing overhead duct rough																			
L1 - begin overhead mehanical/plumbing rough																			
Delta mobilization (working on getting them on-site)																			
Exterior																			
Roof AVB repairs on-going as permanent roof is being installed																			
Curtainwall - Installing glass on East elevation, installing glass on South, and installing frames NW																			
Mason continue building/tarping scaffold on NE elevation - Start brick																			
Delivery of remaining roof tops units (ACCU's and Fans)																			
Continue Fire Alarm punch list repair work - on going																			
CYPRESS																			
Punch window installation north west levels 3-4																			
Install roofing 3rd floor/high roof																			
rough in electrical room all elevations																			
Stair 2 delivery/install																			
1st floor locker steel delivery/install																			
Locker support steel 1st floor																			
Install mechanical equipment at garden level																			
Install storm drain piping all floors																			
Window frame installation east levels 3-4																			
Punch window installation south levels 1, 2, 3																			
curtain wall installation north																			
HVAC piping install level 1																			
Install duct level 1 area 2																			
Spray fireproofing garden level north																			
Install equipment curbs on roof																			
Install equipment on roof																			
Frame shaft walls around elevators 3&4																			
Stair 3 framing garden level to roof stairway walls																			
Sprinkler riser stair 3																			
Final set elevator steel																			
Install MEP/hangers/supports level 2																			