SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

STEM	
CYPRESS	

3 WEEK LOOK AHEAD SCHEDULE

19APR-7MAY

	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr	1-May	2-May	3-May	4-May	5-May	6-May	7-May
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Interior																			
L2 - Kapiloff - install smoke baffle glass																			
L2 - Misc. taping walls/prep for paint - on going																			
L2 - Stair 2 wall tile - install staging/continue install																			
L2 - Ceiling grid install - 99% complete																			
L2 - Install lights/grilles/ceiling devices in back of house rooms																			
L2 - Install plumbing fixtures in bathrooms																			
L2 - Millwork install - on going																			
L2 - Terrazzo prep floor/install																			
L3 - Misc. taping walls/prep for paint - on going																			
L3 - Ceiling grid - on going																			
L3 - Painting classrooms/ceilings - on going																			
L3 - Wall tile/Gang bathroom tile - on going																			
L3 - Roof ships ladder install - on going																			
L1 - Framing perimeter benches - on going																			
L1 - Perimeter bench rough-in - on going																			
L1 - Sheetrocking ceilings : on-going																			
L1 - Continue taping walls/prep for paint - on going																			
L1 - Install smoke baffle glass																			
L1 - Kitchen taping and painting																			
L1 - Kitchen Epoxy flooring																			
L1 - Vestibule main entrance install - on going																			
General Notes : 1. Power Distribution throughout electrical rooms - on going																			
2. Teledata cabling being pulled to IT room																			
Exterior																			
Curtainwall - install snap covers NW elevation - on going																			
Mason - Topping off South East and South Central , starting brick on South West																			
Continue site work on North East and East elevation - install man holes/drainage/prep footings																			
Mobilze Marguerite for East elevation concrete stair work																			
CW test of Multi Story Window NE corner Thursday/Friday																			
CYPRESS																			
Prepping level 4 south roof for install																			
Sheetrock/taping level 1																			
Sheetrocking level 2																			
Rough-in electrical rooms all elevations																			
Sheetrock level 3																			
Deliver/Install level 3 sprinkler piping																			
Install scaffold south side																			
Install elevators 3 & 4																			
Install block and brick east side levels 1-4																			
Install storm drain piping all floors																			
Window glass installation all areas																			
Erect scaffold south side levels 1-3 for brick																			
Install MEP's levels 1-4																			
Installing foam insulation under all parapets																			
Install GL-10 panels for north level 3-4 elevations																			
Control sub pulling wire levels 2-3																			
Oil water separator install west yard																			
Intumescent paint in café.																			
Metal panels and nosing at north canopy																			
Final setting and pipe starting in garden area mechanical room																			