SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

STEM	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

1FEB-19FEB

	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Interior																			
Install stair 6/7 and welding support plate for stair 1/2 hand rail - on going																			
Pressure/smoke test duct/plumbing risers in mechanical shafts and begin insulation																			
L2 - test all in wall/over head plumbing and mechanical piping/ Plumbing inspections																			
L2 - insulation of plumbing piping - on going																			
L2 - Completing in-wall rough and cutting in boxes/ electrical inspection																			
L2 - Home runs to electrical closet - on going																			
L2 - Misc. framing on going - soffits, window shade pockets																			
L2 - Begin sheet rocking walls (East/North half of labs)																			
L3 - continue hanging vav's and misc. duct connections/testing																			
L3 - continue in-wall plumbing rough in																			
L3 - Begin overhead conduit throughout labs																			
L3 - Begin in wall electrical layout/rough in																			
L3 - Misc. framing on going - perimeter knee walls, interior walls, soffits																			
L3 - Continue sprinkler branches throughout																			
L1 - framing on-going including perimter soffits																			
L1 - Continue installing overhead duct rough																			
L1 - Continue overhead mehanical/plumbing rough																			
B - Main power Feeders being pulled from new building E-room to existing (prep for Feb. 15)																			
Delta mobilization																			
Exterior																			
AVB test schedueld with Briggs/BEA																			
Roof AVB repairs on-going as permanent roof is being installed - on going																			
Curtainwall - Install misc glass including NE corner entrance CW-6 and installing vent windows																			
Mason has begun - Layout/brick install NE corner																			
Continue Fire Alarm punch list repair work - on going																			
CYPRESS																			
Deliver and setup scaffold for level 3 and 4 north wall																			
Install roofing - High roof																			
Install studing around stair 2, garden level to level 4																			
Rough in electrical rooms all elevations																			
Stair 2 delivery/install																			
level 2 locker steel delivery/install																			
Install sprinkler piping level 1																			
Install mechanical equipment garden area AHU 3&4																			
Install storm drain piping all floors																			
Punch window installation south levels 1&2																			
Curtain wall installation north																			
HVAC piping install level 1																			
Install duct level 1 area 2																			
Install clearspan wall supports level 3 south																			
Spray fireproofing garden level north																			
Install rooftop equipment																			
Install conduit risers all floors																			
Frame shaft walls around elevators 3 & 4																			