SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

STEM	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

1MAR-19MAR

	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Interior																			
L2 - Taping walls/prep for paint - on going																			
L2 - Continue sheet rocking walls/soffits - on going																			
L2 - Kapiloff on site field measuring/installing header shoe for glass - on going																			
L2 - Gang bathooms awaiting new water hammer per RFI 494R1 (Durock to follow post inspection)																			
L2 - Begin Paint in classrooms																			
L2 - Begin Ceramic wall tile																			
L2/L3 - Bulletin 139 : opening and adjusting walls/electrical rough at connector																			
L3 - Gang bathroom - same as 2nd floor																			
L3 - Insulation of overhead plumbing/mechanicals - on going																			
L3 - Misc. framing/sheetrock soffits/door headers/walls - on going																			
L3 - Begin taping																			
L3 - Kapiloff installing head and floor shoes for glass walls - on going																			
L1 - Framing including perimter soffits/perimeter benches - on going																			
L1 - Continue installing overhead duct rough																			
L1 - Continue overhead mehanical/plumbing rough																			
L1 - Continue sprinkler mains/branches : on-going																			
L1 - MEP in wall rough on- going (kitchen/bathrooms/misc. rooms)																			
General Note : Power Distribution throughout electrical rooms - on going																			
Delta mobilization																			
Exterior																			
Main roof field and canopy complete. Detailing - on going																			
Curtainwall - clerestory completed, silicone sheet and pressure plates - on going																			
Mason - Brick install NE corner and preparing to move to East and South East																			
Briggs - Schedule Curtain wall test																			
Continue Fire Alarm punch list repair work - on going																			
CYPRESS																			
Deliver/setup scaffold east wall																			
Install high roofing																			
Install studding around stair 2 all floors																			
Rough in electrical rooms all elevations																			
Stair 2 prep and place concrete																			
level 4 locker steel delivery/install																			
Install sprinkler level 1																			
Install elevators 3&4																			
Install brick north and west levels 3-4																			
Spray fireproofing patching																			