SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

STEM	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

25JAN-12FEB

	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Interior																			
Install stair 6/7 and welding support plate for stair 1/2 hand rail																			
Pressure/smoke test duct/plumbing risers in mechanical shafts and begin insulation																			
L2 - test all in wall/over head plumbing and mechanical piping/ Plumbing inspections																			
L2 - Begin insulating plumbing piping																			
L2 - Continue in wall rough and cutting in boxes/ electrical inspection																			
L2 - Continue pulling overhead MC branch circuits throughout labs																			
L2 - Home runs to electrical closet - on going																			
L2 - Misc. framing on going - soffits, window shade pockets																			
L2 - Begin sheet rocking walls																			
L3 - continue hanging vav's and misc. duct connections																			
L3 - continue in wall plumbing rough in																			
L3 - Begin overhead conduit throughout labs																			
L3 - Begin in wall electrical layout/rough in																			
L3 - Fire stopping slab edge																			
L3 - Misc. framing on going - perimeter knee walls, interior walls, soffits																			
L1 - framing on-going																			
L1 - Continue installing overhead duct rough																			
L1 - Continue overhead mehanical/plumbing rough																			
Delta mobilization																			
Exterior																			
Roof AVB repairs on-going as permanent roof is being installed																			
Curtainwall - Installing frames/glass @ NW Corner and Working on NE corner entrance CW-6																			
Mason has begun - Layout/brick install NE corner																			
Continue Fire Alarm punch list repair work - on going																			
CYPRESS																			
Deliver/Set up scaffold for north wall level 3 and 4 for mason																			
Install roofing - high roof																			
rough in electrical room all elevations																			
Stair 2 delivery/install																			
2nd floor locker steel delivery/install																			
Deliver and install curtain wall north east																			
Install mechanical equipment at garden level																			
Install storm drain piping all floors																			
Punch window installation south level 1&2																			
curtain wall installation north																			
HVAC piping install level 1																			
Install duct level 1 area 2																			
Install clearspan wall supports 3rd floor south																			
Spray fireproofing garden level north																			
Rework sewer manhole garden area																			
Install/set roof equipment curbs																			
Install equipment on roof																			
Install conduit risers garden level to 4th floor																			
Frame shaft walls around elevator's 3&4																			
Install MEP/hangers/supports level 2																			