SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

ROBERTS	
CYPRESS	
MBTA	
TRAILERS	

3 WEEK LOOK AHEAD SCHEDULE
25NOV-13DEC

	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec
ACTIVITY	**M**	**T**	**W**	**HOLIDAY**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
ROBERTS/STEM																			
Install drilled mni-piles																			
Install lagging																			
Excavation																			
Form/reinforce/pour concrete																			
CYPRESS																			
Drilled mini-piles E-Line																			
Dig/lag north MBTA- Bungalows																			
Install tie-backs at north bungalow area																			
Pre-excavate north bungalow area																			
Test tie-backs																			
Excavate/haul fill from north bungalow area																			
Excavate footings at D&E lines																			
Reinforcing steel delivered																			
Form/reinforce/pour E-Line pile caps																			
Drilled mini-piles D-line (weekends)																			
Drilled mini-piles north bungalow area(weekends)																			
MBTA																			
Form/pour/strip AFC slab																			
Restore faculty parking lot																			
Shift parking to faculty lot																			
Install electric service cabinets																			
Install fence & secure active platform																			
Sawcut/trench for utilities																			
Install electric/comm duct banks																			
Grade/pave temp walkway to platform																			
TRAILERS																			
Town inspection																			
Eversource tie-in								TBD	TBD	TBD	TBD	TBD							