SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

STEM	
CYPRESS	

3 WEEK LOOK AHEAD SCHEDULE

26APR-14MAY

	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr	1-May	2-May	3-May	4-May	5-May	6-May	7-May	8-May	9-May	10-May	11-May	12-May	13-May	14-May
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Interior																			
L2 - Kapiloff - install smoke baffle glass																			
L2 - Stair 2 wall tile - install staging/continue install																			
L2 - Ceiling grid install - 99% complete																			
L2 - Install lights/grilles/ceiling devices in back of house rooms																			
L2 - Install plumbing fixtures in bathrooms																			
Millwork install levels 2-3																			
L2 - Terrazzo prep floor/install																			
L3 - Ceiling grid install																			
L1 - Painting classrooms/ceilings																			
L1 - Wall tile/Gang bathroom tile																			
L1 - Perimeter bench rough-in																			
L1 - Install smoke baffle glass																			
L1 - Kitchen taping and painting																			
L1 - Kitchen Epoxy flooring																			
L1 - Vestibule main entrance install																			
L1 - Ceiling Grid Install																			
General Notes : 1. Power Distribution throughout electrical rooms																			
2. Teledata cabling being pulled - Level 1 rough																			
3. Start Chiller																			
4. Fill Flush Chilled Water System																			
5. Fill/Flush Heating Hot Water System																			
Exterior																			
Curtainwall - install snap covers																			
Mason - Installing brick @ south west elevation																			
Form/Reinforce/Pour stairs at east side																			
CW test of Multi Story Window NE corner Thursday/Friday - Retest needed																			
CYPRESS																			
Sheetrock/taping level 1																			
Sheetrock/taping level 2																			
rough in electrical room all elevations																			
Sheetrock level 3																			
Install sprinkler piping level 3																			
Sheetrock elevator 2 mech room																			
Install scaffold south and west																			
Install elevators 3 & 4																			
Pipe and duct testing levels 2 & 3																			
Install block and brick east side levels 1-4																			
Install storm drain piping all floors																			
Prepping café floor for concrete																			
Install MEP's all floors																			
Installing foam insulation under all parapets																			
Install GL-10 panels for north level 3-4 elevations																			
Controls sub pulling wire levels 2-3																			
Install oil/water separator and piping																			
Metal panels and nosing at canopy north																			
Final equipment setting and pipe at garden level mechanical room																			