SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

ROBERTS	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

26OCT-13NOV

	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Connector Slab Poured/Stripped																			
Underground Excavation/Electrical + Plumbing - Complete and Inspected																			
Slab on grade prep for concrete pour																			
Carpenter : framing/sheathing roof parapet and framing exterior walls on 2nd/3rd floors (N and E)																			
layout walls on 2nd floor - on going																			
Mobilize roofer followed by exterior AVB contractor																			
Install plumbing hangers on 2nd floor- begin horizontal waste/vents																			
Delivery of 2nd floor duct - Begin hangers/Install																			
Setting/welding relieving angles - on going																			
Completing Misc. field works																			
Fire Alarm Rehab Work - Cut over of devices																			
Testing elevators/HVAC units with Delta/Embree/TOB tech																			
Water flow test sprinkler devices - tampers/flows with encore																			
Final inspection with Todd Cantor																			
CYPRESS																			
Place level 3 infill																			
Place level 4																			
Place Roof																			
Underground plumbing north Kitchen area																			
Underground electrical south to north																			
Install infiltration system and remaining utilities																			
Prep for slab on grade south																			
Level 1 layout and top track																			
Level 2 layout and top track																			
Spray fireproofing level 1																			
Spray fireproofing exterior 1-3																			
Canopy framing north/soffit																			
Exterior framing east																			
Install lintels on levels 1-2																			
Set eversource transformer and switch																			
SOG reinforcing steel/forms/south																			
WEEKEND DIVERSION																			
Set curtain wall glass																			
Glastic panel installation																			
Install masonry walls at D line																			
AVB Elevator soffits																			
Install masonry walls at B line																			
Permanent bungalow connections																			
Permanent AFC hut connections																			