BROOKLINE HIGH SCHOOL EXPANSION PROJECT

SKANSKA

STEM	
CYPRESS	

3 WEEK LOOK AHEAD SCHEDULE

31MAY-18JUN

	31-May	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Interior																			
L2- Install lights/grilles/ceiling devices throughout floor																			
L2 - install stair 2 smoke baffle glass to complete soffit																			
L2 - complete misc. LVT flooring throughout floor																			
L2 - Epoxy countertop delivery/install																			
L2 - install plumbing fixtures/electrical devices in tops																			
L2/3 - Begin final paint																			
L3- Install lights/grilles/ceiling devices throughout floor																			
L3- Terrazzo grind/polish																			
L3 - complete misc. LVT flooring																			
L3 - Epoxy top projected delivery week of 6/7																			
L1 - Kitchen hood/UDS install/MEP connections																			
L1 - Bathroom plumbing fixtures																			
L1 - Ceiling grid install; Café/Corridor/light install																			
L1 - Terrazzo install café area																			
L1 - Fire shutter/garage doors install																			
Startup/Testing																			
1. Terminate/test teldata																			
2. Fill Flush Chilled Water System																			
3. Fill/Flush Heating Hot Water System																			
4. Balance Hot Water/Chilled Water System																			
5. Chiller start up																			
Exterior																			
Mason - Installing brick @ south west elevation complete																			
Mason - Installing brick @ north west elevation																			
Form/reinforce/pour stairs at east side																			
CW test SE corner																			
CYPRESS																			
Roofing install at east canopy																			
Roofing level 2 north over café																			
Starting framing in café and white box																			
Sheetrock level 3																			
Elevator 2 delivery and install																			
Sheetrock level 4																			
Backfill/prep at outside stair north																			
Install scaffold at south and west sides																			
Install elevators 3 & 4																			
Terrazzo install level 2																			
Install brick south and west sides levels 1-4																			
Window glass installation all areas																			
FRP loading dock																			
Prep/install tile in level 1 & 2 bathrooms																			
Install MEP's Garden level - level 4																			
Install GL-10 panels and snap covers east elevation																			
Control sub pulling wire levels 2-3																			
Spray fire proofing patching																			
Metal panels and nosing at canopy north (weekend work)																			
Piping at garden level mechanical room																			