SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

STEM	
CYPRESS	

3 WEEK LOOK AHEAD SCHEDULE

3MAY-21MAY

	3-May	4-May	5-May	6-May	7-May	8-May	9-May	10-May	11-May	12-May	13-May	14-May	15-May	16-May	17-May	18-May	19-May	20-May	21-May
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Interior																			
L2 - Kapiloff - install smoke baffle glass																			
L2 - Stair 2 wall tile - continue install/grout																			
L2 - Ceiling grid install - 99% complete																			
L2 - Install lights/grilles/ceiling devices																			
L2 - Install plumbing fixtures in bathrooms																			
L2 - Terrazzo install - on going																			
L2/3 - Millwork install																			
L2/3 - Millwork plumbing rough - on going																			
L3 - Ceiling grid install - 99% complete																			
L3 - Install Lights/grilles/ceiling devices																			
L1 - Painting classrooms/ceilings																			
L1 - Wall tile/Gang bathroom tile																			
L1 - Perimeter bench rough-in																			
L1 - Install smoke baffle glass																			
L1 - Kitchen taping and painting																			
L1 - Kitchen Epoxy flooring																			
L1 - Vestibule main entrance install																			
L1 - Ceiling Grid Install																			
General Notes : 1. Power Distribution throughout electrical rooms																			
2. Teledata cabling being pulled - Level 1 rough																			
3. Terminate/test teldata																			
4. Start Hot/Chilled water pumps																			
5. Start Chiller																			
6. Fill Flush Chilled Water System																			
7. Fill/Flush Heating Hot Water System																			
Exterior																			
Curtainwall - install snap covers																			
Mason - Installing brick @ south west elevation																			
Form/Reinforce/Pour stairs at east side																			
CW test of Multi Story Window NE corner Thursday/Friday - Retest needed																			
CYPRESS																			
Installing roof level 4 south																			
Sheetrock/taping level 1 walls																			
Sheetrock/taping level 2 walls																			
Sheetrock level 3																			
Install sprinkler piping level 3																			
Sheetrock elevator 2 mech room																			
Install scaffold south and west																			
Install elevators 3 & 4																			
Pipe and duct testing levels 2 & 3																			
Window glass installation all areas																			
Prep/install tiles in level 1 bathrooms																			
Install MEP's all floors																			
Install oil/water separator and piping																			
Final equipment setting and pipe at garden level mechanical room																			