SKANSKA

# BROOKLINE HIGH SCHOOL EXPANSION PROJECT

| | |
|---|---|
| STEM | |
| CYPRESS | |
| MBTA | |

**3 WEEK LOOK AHEAD SCHEDULE**

**5APR-23APR**

| | 5-Apr | 6-Apr | 7-Apr | 8-Apr | 9-Apr | 10-Apr | 11-Apr | 12-Apr | 13-Apr | 14-Apr | 15-Apr | 16-Apr | 17-Apr | 18-Apr | 19-Apr | 20-Apr | 21-Apr | 22-Apr | 23-Apr |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **ACTIVITY** | **M** | **T** | **W** | **TH** | **F** | **SAT** | **SUN** | **M** | **T** | **W** | **TH** | **F** | **SAT** | **SUN** | **M** | **T** | **W** | **TH** | **F** |
| **STEM** | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| **Interior** | | | | | | | | | | | | | | | | | | | |
| L2 - Kapiloff - continue glazing - On going | | | | | | | | | | | | | | | | | | | |
| L2 - Misc. taping walls/prep for paint - on going | | | | | | | | | | | | | | | | | | | |
| L2 - Wall tile/gang bathroom tile - on going | | | | | | | | | | | | | | | | | | | |
| L2 - Ceiling grid install - on going | | | | | | | | | | | | | | | | | | | |
| L2 - Millwork Delivery/Begin install | | | | | | | | | | | | | | | | | | | |
| L2 - Terrazzo Delivery/Begin install | | | | | | | | | | | | | | | | | | | |
| L3 - Taping walls/prep for paint - on going | | | | | | | | | | | | | | | | | | | |
| L3 - Kapiloff - install door frames and begin glazing | | | | | | | | | | | | | | | | | | | |
| L3 - Painting classrooms/ceilings - on going | | | | | | | | | | | | | | | | | | | |
| L3 - Continue installing wall tile/Begin gang bathroom | | | | | | | | | | | | | | | | | | | |
| L1 - Framing including perimter soffits/perimeter benches - on going | | | | | | | | | | | | | | | | | | | |
| L1 - Perimeter bench rough-in - on going | | | | | | | | | | | | | | | | | | | |
| L1 - Continue sprinkler mains/branches : on-going | | | | | | | | | | | | | | | | | | | |
| L1 - Sheetrocking walls including gang bathroom : on-going | | | | | | | | | | | | | | | | | | | |
| L1 - Continue taping walls/prep for paint - on going | | | | | | | | | | | | | | | | | | | |
| L1 - Kitchen hood install | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| General Note : Power Distribution throughout electrical rooms - on going | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| Delta : elevator door frames set, roughing in hall button controls, closing fronts | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| **Exterior** | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| Main roof field and canopy complete. Detailing - on going | | | | | | | | | | | | | | | | | | | |
| Curtainwall - install pressure plates/snap covers all elevations - on going | | | | | | | | | | | | | | | | | | | |
| Mason - Working on South East, will begin scaffolding South West | | | | | | | | | | | | | | | | | | | |
| Curtain Wall Test - NE corner Punch window chamber/nozzle test performed and passed | | | | | | | | | | | | | | | | | | | |
| Begin Site work on North East and East elevation | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| **CYPRESS** | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| Installing block west side | | | | | | | | | | | | | | | | | | | |
| Detailing high roof | | | | | | | | | | | | | | | | | | | |
| Sheetrock and taping walls level 1 | | | | | | | | | | | | | | | | | | | |
| Sheetrocking (one side) level 2 | | | | | | | | | | | | | | | | | | | |
| Rough in electrical rooms all elevations | | | | | | | | | | | | | | | | | | | |
| Deliever/install level 3 sprinkler piping | | | | | | | | | | | | | | | | | | | |
| Install sprinkler piping level 2 | | | | | | | | | | | | | | | | | | | |
| Install elevators 3&4 | | | | | | | | | | | | | | | | | | | |
| Pipe/duct testing levels 1&2 | | | | | | | | | | | | | | | | | | | |
| Install block and brick east side levels 1-4 | | | | | | | | | | | | | | | | | | | |
| Window glass installation all elevations | | | | | | | | | | | | | | | | | | | |
| Prep/place concrete for EL 1 mechanical room MBTA area | | | | | | | | | | | | | | | | | | | |
| Prep/place concrete for EL 1 level 2 mechanical area | | | | | | | | | | | | | | | | | | | |
| Install MEPs levels 1-4 | | | | | | | | | | | | | | | | | | | |
| Controls sub pulling wire levels 1-3 | | | | | | | | | | | | | | | | | | | |
| Installing CMU (8"block) at garden level | | | | | | | | | | | | | | | | | | | |
| Spray fireproofing patching | | | | | | | | | | | | | | | | | | | |
| Intumescent paint on level 4 | | | | | | | | | | | | | | | | | | | |
| Metal panels and nosing at canopy north | | | | | | | | | | | | | | | | | | | |