SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

STEM	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

8FEB-26FEB

	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Interior																			
Install stair 6/7 and welding support plate for stair 1/2 hand rail - on going																			
Mechanical Shafts : Inslulate and final inspect for closure																			
L2 - insulation of overhead plumbing/mechanical piping - on going																			
L2 - Home runs to electrical closet/electrical panels throughout floor - on going																			
L2 - Misc. framing on going - soffits, window shade pockets																			
L2 - Continue sheet rocking walls of perimeter labs - on going																			
L2 - Kapiloff to mobilize and begin installing Header shoe for glass																			
L3 - continue hanging vav's and misc. duct connections/testing																			
L3 - complete in-wall plumbing rough in and continue insulation																			
L3 - Continue overhead conduit throughout labs																			
L3 - Continue in-wall electrical layout/rough-in and inspections																			
L3 - Continue cutting in boxes and pulling home runs																			
L3 - Misc. framing on going - left over perimeter knee walls and soffits																			
L3 - Begin Sheet rocking perimeter labs																			
L1 - framing on-going including perimter soffits/perimeter benches																			
L1 - Continue installing overhead duct rough																			
L1 - Continue overhead mehanical/plumbing rough																			
L1 - Contiue sprinkler mains/branches : on-going																			
B - Main power Feeders being pulled from new building E-room to existing (prep for Feb. 15)																			
Delta mobilization																			
Exterior																			
AVB test performed with Briggs/BEA																			
Roof AVB repairs on-going as permanent roof is being installed - on going																			
Curtainwall - Install misc glass, silicone sheeting windows, and installing vent windows																			
Mason has begun - Brick install NE corner - on going																			
Continue Fire Alarm punch list repair work - on going																			
CYPRESS																			
Install roofing - high roof																			
Install studding around stair 2 garden-level 4																			
Rough in electrical rooms all elevations																			
Stair 2 delivery/install																			
level 2 locker steel delivery/install																			
Install sprinkler piping level 1																			
Install mech equipment garden area AHU3&4																			
Install storm drain piping all floors																			
curtain wall installation north																			
HVAC piping install level 1																			
Duct install level 1 area 2																			
Install clearspan wall supports level 3 south																			
Spray fireproofing garden level north																			
Install rooftop equipment																			
Install conduit risers garden to level 4																			
Frame shaft walls around elevators 3&4																			
Install MEP/hangers/supports level 2																			