SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

STEM	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE

8MAR-26MAR

	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
STEM																			
Interior																			
L2 - Taping walls/prep for paint - on going																			
L2 - Continue sheet rocking walls/soffits - on going																			
L2 - Kapiloff on site field measuring/installing header shoe for glass - on going																			
L2 - Gang bathooms hammer arrestor installed : Begin sheet rocking walls																			
L2 - Begin Paint in classrooms																			
L2 - Begin Ceramic wall tile																			
L2/L3 - Bulletin 139 : opening and adjusting walls/electrical rough at connector																			
L3 - Gang bathrooms hammer arrestor installed : Begin framing ceiling																			
L3 - Insulation of overhead plumbing/mechanicals - on going																			
L3 - Misc. sheetrock soffits/door headers/walls - on going																			
L3 - Begin taping																			
L3 - Kapiloff installing head and floor shoes for glass walls - on going																			
L1 - Framing including perimter soffits/perimeter benches - on going																			
L1 - Kapiloff field measuring for smoke baffle header																			
L1 - Continue installing overhead duct rough																			
L1 - Continue overhead mehanical/plumbing rough																			
L1 - Continue sprinkler mains/branches : on-going																			
L1 - MEP in wall rough on- going (kitchen/bathrooms/misc. rooms)																			
L1 - Roman installing rails supports at ramp and garage door posts																			
General Note : Power Distribution throughout electrical rooms - on going																			
Delta - Installing temp working platform and installing rails																			
Exterior																			
Main roof field and canopy complete. Detailing - on going																			
Curtainwall - installing pressure plates - on going																			
Mason - Completing NE corner and have mobilized to East and South East																			
Briggs - Schedule Curtain wall test																			
Continue Fire Alarm punch list repair work - on going																			
CYPRESS																			
Deliver/set-up scaffold east wall																			
Install high roofing																			
Detailing Curtain wall north																			
Install studding around stair 2 garden level - level 4																			
Rough-in electrical rooms all levels																			
Stair 2 prep and place concrete																			
Install elevators 3&4																			
Frame full height walls level 4																			
Install block and brick north and west levels 3-4																			
Window frame installation west all levels																			
Controls mobilize																			
Spray fireproofing patching																			
Intumescent paint on level 4																			
Mobilize and install metal panels at canopy - north																			