SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

ROBERTS	
CYPRESS	
MBTA	
TRAILERS	

3 WEEK LOOK AHEAD SCHEDULE

9DEC-27DEC

	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**HOLIDAY**	**TH**	**F**
ROBERTS/STEM																			
Excavation																			
Form/reinforce/pour concrete																			
Demo interior (Bulletin 22)																			
CYPRESS																			
Dig/lag along Cypress support of excavation																			
Reinforcing steel delivered																			
Test tie-backs																			
Excavate/haul fill from north bungalow area																			
Install drilled mini-piles north bungalow area																			
Install support of excavation north bungalow area																			
Cut piles E line																			
Excavate D line pile cap																			
Dig/lag north bungalow area																			
Form/reinforce/pour E line pile caps																			
Form D line pile cap																			
MBTA																			
Shift parking to faculty lot																			
Install fence and secure active platform																			
Remove existing inbound ramp																			
Pave platform/walkway transition																			
Open west walkway																			
Install electric service cabinets and pull conductors																			
Electrical service inspections (TOB & State)																			
Energize electrical service to meters (Eversource)																			
Trench for utilities																			
Install electric/communication duct banks																			
Grade/pave middle walkway & widened platform																			
Relocate AFC equipment and shelter																			
Install catenary mini-piles																			
Form/pour catenary pile caps																			
TRAILERS																			
Install meters for electrical service (Eversource)																			