SKANSKA

BROOKLINE HIGH SCHOOL EXPANSION PROJECT

ROBERTS	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE
9MAR-3APR

	9-Mar	10-Mar	11-Mar	12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
ROBERTS/STEM																										
BASEMENT																										
Back fill																										
Install underground electric																										
Box out and grout columns/form mechanical trench slab																										
Prep for slab on grade																										
Pour slab on grade																										
Cut in control joints and strip formwork																										
Mobilize for steel erection																										
WEST																										
West perimeter drain prep																										
Pour/strip GB20																										
Waterproof GB20 and G/4 line																										
West perimeter drain install																										
Back fill and prep for 6" sanitary and 12" storm																										
Install 6" sanitary and 12" storm																										
Plumbing inspection																										
Back fill and prep for footings																										
Form/reinforce/pour footings																										
CYPRESS																										
NORTH																										
Form/reinforce/pour B line footings																										
Form/reinforce/pour B line walls																										
Form/reinforce/pour elevator pit slab																										
Form/reinforce/pour elevator pit walls																										
Form/reinforce/pour retaining wall footings																										
SOUTH																										
Excavate P/10 footings																										
Form/reinforce/pour P/10 footings																										
Form/reinforce/pour P/10 walls																										
Waterproof walls																										
Back fill/grade																										
Place crane pads																										
Set bearing pads																										
Mobilize crane																										
MBTA																										
Remove existing portals																										