SKANSKA

LOOK AHEAD SCHEDULE - Brookline Building - Civil
10 AUGUST- AUGUST 29

		9-Aug	10-Aug	11-Aug	12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug	29-Aug
ACTIVITY		**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**
MBTA	**CONTRACTOR**																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Pull wires for PA speakers, security cameras, light poles, VMS	Fischbach																					
Install Misc Metals outside ROW	Atlantic Bridge																					
Grout Pack Misc Metals	Skanska																					
Remove curb and asphalt for dumpster pad	Skanska																					
Weekend Diversion 18 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Install VMS Boards	Fischbach																					
Install ELP in cabinet	Fischbach																					
Caulk Tactile Warning Panels	Skanska																					
Clean slab and apply concrete sealers	Skanska																					
Remove existing end of platform barriers at east limit	Skanska																					
Complete end dleflector installation and plug lag holes at crossings	Skanska																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Pull wires for PA speakers, security cameras, light poles, VMS	Fischbach																					
Reset curb in UAB lot and grade for dumpster pad	Skanska																					
Weekend Diversion 19 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Erect Canopies (early)	Atlantic Bridge																					
Fill joint between rubber tiles and concrete slab	Skanska																					
Clean remaining asphalt from ballast	Skanska																					
Apply remaining concrete sealers	Skanska																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Pull wires for PA speakers, security cameras, light poles, VMS	Fischbach																					
Install under canopy lighting and cameras	Fischbach																					
Form, Reinforce, Pour Dumpster Pad	Skanska																					
Weekend Diversion 19 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Erect Canopies (likely)	Atlantic Bridge																					
Pull wiring and terminate in Comm Bungalow (MBTA COMM SUPPORT)	Fischbach																					
Punch list	Skanska																					
Building																						
Weekday (M-F 7:00a - 3:30p UNO)																						
Remove asphalt & Utility work Tappan Street	Dow Company																					
Elevator 1 Lobby Slab	Marguerite				Place																	
Weekend Diversion 18 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Frame/ board Elevator 1 shaft	Sweeney																					
Relocate site fence in Tappan Street	Skanska/ Dow																					
Utility work Plaza	Dow Company																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Deliver Stone Veneer Grand Stair walls	Empire																					
Utility work Plaza	Dow Company																					
Strip Plaza and sub grade	Dow Company																					
Frame/ board Elevator 1 shaft	Sweeney																					
LMF framing Grand stair	Sweeney																					
Weekend Diversion 19 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
LMF framing Grand stair	Sweeney																					
Strip and Cut for drainage soil	Dow Company																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Deliver Elevator 1	Delta																					
Stone Veneer Grand Stair walls	Empire																					
Plaza Strip and sub grade	Dow Company																					
Plaza light pole bases and conduit	Dow Company/ Griff																					
Weekend Diversion 19 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Plaza light pole bases and conduit	Dow Company																					
Plaza drainage soil	Dow Company																					
Remove Resident Engineer Trailer (Sept 1st)	Williams Scottsman																					