SKANSKA

LOOK AHEAD SCHEDULE - Brookline Building - Civil **6/14/2021** Surge 1 | No Surge | Surge 2 | Holiday- No Work

14 JUNE - 11 JULY

		12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul
ACTIVITY		**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**
MBTA	**CONTRACTOR**																														
Surge 1 (7A to 5P Unless Noted Otherwise)																															
Remove Wet Cure	Skanska																														
Install FB 32 Rebar	Algar																														
Form FB 32 Boxouts	Algar																														
Tie Inbound Ramp Rebar	Algar																														
Tie Pedestal Rebar	Algar																														
Prepare Expansion Joints	Algar																														
Rebar Inspection by State Inspector	Skanska																														
Platform Concrete Placement #2 (5A to 9P)	Algar																														
FRP Pedestals and Ramp	Algar																														
Install Anchor Bolts	Algar																														
Pedestal and Ramp Rebar Inspection	Skanska Civil																														
Platform Concrete Placement #3 (5A to 9P)	Algar																														
Remove Existing Crossings & Install Permanent	Skanska Civil																														
Install Wall Pack lights	Fischbach																														
Install Security/PA Conduit	Fischbach																														
Weekday (M-W 7:00a - 3:30p)																															
Maintain Concrete Curing	Skanska Civil																														
Surge 2 Diversion (7:00a - 5:00p)																															
Remove Edge Forms	Algar																														
Remove Wet Cure	Skanska																														
Grout Slab Prep	Algar																														
Place Infills & Remaining Pedestals	Algar																														
Caulk Expansion Joints	Skanska Civil																														
Install Tactile Edges	Skanska Civil																														
Hi-rail gate and fence	Steelco																														
Set UPS & ELP Enclosure / Inverter	Fischbach																														
Replace Cover on Fiber Splice Cabinet	Fischbach																														
Misc Metals (Benches/ Fence/ Handrail/ Signs Posts)	Atlantic																														
Erect Canopies	Atlantic																														
Install Temp Fence Along Tactile	Skanska																														
Weekday (M-F 7:00a - 3:30p)																															
Strip Walls/ Ramps/ Pedestals	Algar																														
Misc Metals (Benches/ Fence/ Handrail/ Signs Posts)	Atlantic																														
Weekend 12 Diversion (Sat 7:00a - 9:00p, Sun 7:00a - 5:00a)																															
Grout Pack Pedestals	Skanska Civil																														
Landscaping Stone Behind Platform	Skanska Civil																														
Concrete Sealant (multiple applications)	Skanska Civil																														
Weekend 13 Diversion (Sat 7:00a - 9:00p, Sun 7:00a - 2:00a)																															
Install Light Poles	Fischbach																														
Landscaping Stone Behind Platform	Skanska Civil																														
Building																															
Surge 1 6/12/2021- 6/20/2021																															
Canopy Metal	JK Glass/ Lymo																														
Remaining CMU at B Line	Empire																														
CMU block filler/ paint	O'Byrne																														
Grand stair formwork, reinforcing	Marguerite																														
Exterior Soffit D Line	Sweeney																														
Surge 2 6/24/2021- 7/2/2021																															
Fire Alarm Heat Detectors/ AV's	Griffin																														
Slide gate posts, hardware	Berlin																														
CMU Anti Graphiti Coating	O'Byrne																														
Sealants & Emseal B & D Lines	Chapman																														
Landscape stone	LandscapebyGreensc																														