SKANSKA

LOOK AHEAD SCHEDULE

29MAR - 18APR

			WEEK 1										WEEK 2							WEEK 3				
			5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr
ACTIVITY			**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**
MBTA	**CONTRACTOR**	**MBTA SUPPORT**																					
Weekday (M-F 7:00a-3:30p)																							
Load out soil/HMA/Conc generated over weekend	SKANSKA																						
Receive rubber rail tile deliveries	SKANSKA																						
Receive sand/stone deliveries	SKANSKA																						
Weekend 2 Diversion (Fri 9:00p - Mon 2:00a)																							
Cut Subgrade East portion of station	SKANSKA																						
Electrical trenching & bedding - east portion	SKANSKA																						
Electrical Grounding & Conduits - east	FISCHBACH																						
Layout piles - west half	A-Plus																						
Weekday (M-F 7:00a-3:30p)																							
Grounding and conduit on Outbound area East Half	FISCHBACH																						
Load out soil generated over weekend #2	SKANSKA																						
Receive helical pile material	SKANSKA																						
Weekend 3 Diversion (Fri 9:00p - Mon 2:00a)																							
Cut subgrade east portion of station	SKANSKA																						
Install helical piles (west portion of IB & OB)	CONTE																						
Electrical trenching & Bedding - East Section	SKANSKA																						
Install grounding and conduit on east area	FISCHBACH																						
Weekday (M-F 7:00a-3:30p)																							
Electrical Inspection																							
Load out soil generated over weekend #3	SKANSKA																						
Prep Edge Forms & rubber tiles	SKANSKA																						
Receive Ballast Materials	SKANSKA																						
Weekend 4 Diversion (Fri 9:00p - Mon 2:00a)																							
Sand backfill conduits	SKANSKA																						
Install helical piles (west portion of IB & OB)																							
Sand Bed Conduits West half Station	SKANSKA																						
Sand Fill Conduits East Half Station	SKANSKA																						
Ballast Fill Outbound East Half	SKANSKA																						