BROOKLINE HIGH SCHOOL EXPANSION PROJECT

SKANSKA

ROBERTS	
CYPRESS	
MBTA	

3 WEEK LOOK AHEAD SCHEDULE
30MAR-17APR

	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**
ROBERTS/STEM																			
WEST																			
Soil prep for NW corner mat slab/footings along B.4&C.7 line																			
Form/pour footings along B.4&C.7 line																			
Form/pour mat slab/walls - NW corner																			
Underpinning elevator pit mat (being designed/Approval)																			
EAST																			
Form/pour south utility tunnel																			
Erecting structural steel up to level 2 framing																			
Plumb/bolt/weld/ inspect steel connections																			
Deck and detail level 1																			
Precast plank on old at supply yard in Vermont (delivery TBD)																			
CYPRESS																			
Form/pour north retaining wall																			
Form/pour southwest foundation walls																			
Deliver drainage structures																			
Install drainage structures																			
Pour elevator pit walls																			
Install electrical duct bank - South																			
Waterproof foundations																			
Back fill east wall																			
Pour north B line wall - Early access																			
Remove forms - North																			
Demobilize foundations																			
Install perimeter drainage piping																			
MBTA																			