SKANSKA

LOOK AHEAD SCHEDULE - Brookline Building - Civil
19 JULY - 8 AUGUST

		26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul	1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug	12-Aug	13-Aug	14-Aug	15-Aug
ACTIVITY		**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**
MBTA	**CONTRACTOR**																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Deliver Misc Metals	Atlantic Bridge																					
Install EHH Castings	Skanska																					
Form remaining light pole pedestal and wall section	Algar																					
Place remaining light pole pedestals and wall section	Algar																					
Pull wires for PA speakers, security cameras; light poles	Fischbach																					
Weekend Diversion 16 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Install Light Poles	Fischbach																					
Install Tactile Warning Panels	Skanska																					
Caulk Inbound Tactile Warning Panels	Skanska																					
Install Guardrails, VMS Posts, and Sign Frames	Atlantic Bridge																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Install Outbound Canopy Drain Pipe	Skanska																					
Install Misc Metals outside ROW	Atlantic Bridge																					
Pull wires for PA speakers, security cameras; light poles	Fischbach																					
Weekend Diversion 17 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Caulk Outbound Tactile Warning Panels	Skanska																					
Apply Concrete Sealers	Skanska																					
Install VMS Boards	Fischbach																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Grout Pack Misc Metals	Skanska																					
Pull wires for PA speakers, security cameras, light poles, VMS	Fischbach																					
Weekend Diversion 18 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Erect Canopies	Atlantic Bridge																					
Backfill stone between rubber tiles and concrete slab	Skanska																					
Install Remaining Light Poles	Fischbach																					
Building																						
Weekday (M-F 7:00a - 3:30p UNO)																						
Damp proof Grand Stair walls	Chapman																					
Weekend Diversion 16 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Exterior Soffit framing/ metal panel D Line	Sweeney/ Lymo																					
Landscape Stone at Bungalows	Landscape Greenscape																					
Relocate site fence in Tappan Street	Skanska/ Dow																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Layout/Deliver Stone Veneer Grand Stair walls	Empire																					
Remove asphalt & Utility work Tappan Street	Dow Company																					
Weekend Diversion 17 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Utility work Tappan Street	Dow Company																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Stone Veneer Grand Stair walls	Empire																					
LMF framing Grand stair	Sweeney																					
Elevator 1 Slab	Marguerite																					
Plaza Strip and sub grade	Dow Company																					
Remove Resident Engineer Trailer (end of August)	Skanska/Dow																					