SKANSKA

LOOK AHEAD SCHEDULE

18APR - 9MAY

		Week 1								Week 2							Week 3						
\		26-Apr	27-Apr	28-Apr	29-Apr	30-Apr	1-May	2-May	3-May	4-May	5-May	6-May	7-May	8-May	9-May	10-May	11-May	12-May	13-May	14-May	15-May	16-May
ACTIVITY		**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**
MBTA	**CONTRACTOR**																					
Weekday (M-F 7:00a-3:30p)																						
Install Conduit (Western Half)	Fischbach & Moore																					
Install Grounding System (Western Half)	Fischbach & Moore																					
Install Underdrain for Outbound Canopy Stub Out (Behind Fence Line)	Skanska Civil																					
Electrical Inspection & Ground Testing Western Half	Fischbach																					
Prep Stay Form Haunches	Skanska																					
Weekend 5 Diversion (Fri 9:00p - Mon 2:00a)																						
Install Conduit (Western Half)	Fischbach & Moore																					
Install Underdrain for Inbound Canopy	Skanska Civil																					
Backfill Conduits w/ Sand (Western Half)	Skanska Civil																					
Install Grounding System (Western Half)	Fischbach & Moore																					
Sand Fill Conduits Western Half	Skanska Civil																					
Backfill Crushed Stone for Platform	Skanska Civil																					
Install Rubber Rail Tile	Skanska Civil																					
Weekday (M-F 7:00a-3:30p)																						
Install Rear Edge Form (Behind Fence Line)	Skanska Civil																					
Weekend 6 Diversion (Fri 9:00p - Mon 2:00a)																						
Install Track-Side Edge Form	Skanska Civil																					
Adjust Frames and Covers to Proposed Platform Grade	Skanska Civil																					
Install Reinforcement Steel	Skanska Civil																					
Weekday (M-F 7:00a-3:30p)																						
Install Outbound Drain Downspout	Skanska Civil																					
Weekend 7 Diversion (Fri 9:00p - Mon 2:00a)																						
Install Rebar	Skanska																					
Adjust Frames and Covers to Proposed Platform Grade	Skanska																					
Building																						
Weekend 5 Diversion (Fri 9:00p - Mon 2:00a)																						
CW Glass & Soffit Panels Elevator Façade	JK Glass/ Lymo																					
Canopy AVB	Chapman																					
Formwork at south vertical expansion joint	Marguerite																					
Weekday (M-F 7:00a-3:30p)																						
Weekend 6 Diversion (Fri 9:00p - Mon 2:00a)																						
CW Glass & Soffit Panels Elevator Façade	JK Glass/ Lymo																					
Canopy AVB	Chapman																					
Place concrete at south vertical expansion joint	Marguerite																					
Weekday (M-F 7:00a-3:30p)																						
Weekend 7 Diversion (Fri 9:00p - Mon 2:00a)																						
CW Glass & Soffit Panels Elevator Façade	JK Glass/ Lymo																					
Remove formwork at south vertical expansion joint	Marguerite																					