SKANSKA

LOOK AHEAD SCHEDULE

18APR - 9MAY

		WEEK 1							WEEK 2							WEEK 3						
		19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr	1-May	2-May	3-May	4-May	5-May	6-May	7-May	8-May	9-May
ACTIVITY		M	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN
MBTA	**CONTRACTOR**																					
Weekday (M-F 7:00a-3:30p)																						
Load Out Soil Spoils from Past Weekend (Outside of ROW)	Skanska Civil																					
Prep for Edge Forms & Rubber Tiles (Outside of ROW)	Skanska Civil																					
West Half Conduit Installation	Fischbach & Moore																					
Electrical Inspection	Skanska Civil																					
Crushed Stone Delivery (Outside of ROW)	Skanska Civil																					
Weekend 4 Diversion (Fri 9:00p - Mon 2:00a)																						
Install Helical Piles	Conte Company																					
Backfill Conduits w/ Sand (Eastern Half)	Skanska Civil																					
Backfill Crushed Stone for Platform	Skanska Civil																					
Install Rubber Rail Tile	Skanska Civil																					
Install Underdrain for Inbound Canopy	Skanska Civil																					
Weekday (M-F 7:00a-3:30p)																						
Install Rear Edge Form (Behind Fence Line)	Skanska Civil																					
Install Conduit (Western Half)	Fischbach & Moore																					
Install Grounding System (Western Half)	Fischbach & Moore																					
Install Underdrain for Outbound Canopy (Behind Fence Line)	Skanska Civil																					
Weekend 5 Diversion (Fri 9:00p - Mon 2:00a)																						
Install Conduit (Western Half)	Fischbach & Moore																					
Backfill Conduits w/ Sand (Western Half)	Skanska Civil																					
Install Grounding System (Western Half)	Fischbach & Moore																					
Backfill Crushed Stone for Platform	Skanska Civil																					
Install Rubber Rail Tile	Skanska Civil																					
Weekday (M-F 7:00a-3:30p)																						
Install Rear Edge Form (Behind Fence Line)	Skanska Civil																					
Weekend 6 Diversion (Fri 9:00p - Mon 2:00a)																						
Install Track-Side Edge Form	Skanska Civil																					
Adjust Frames and Covers to Proposed Platform Grade	Skanska Civil																					
Install Reinforcement Steel	Skanska Civil																					
Weekday (M-F 7:00a-3:30p)																						
Soffit Panels & Misc Exterior	JK Glass/ Lymo																					
Bakfill & Grade at Elevator Pit	Dow Company																					
Weekend 4 Diversion (Fri 9:00p - Mon 2:00a)																						
A- Plus Survey	A-Plus																					
Han Hole Repair	Dow Company																					
CW Glass & Soffit Panels Elevator Façade	JK Glass/ Lymo																					
Weekday (M-F 7:00a-3:30p)																						
Soffit Panels & Misc Exterior	JK Glass/ Lymo																					
Weekend 5 Diversion (Fri 9:00p - Mon 2:00a)																						
CW Glass & Soffit Panels Elevator Façade	JK Glass/ Lymo																					
Weekday (M-F 7:00a-3:30p)																						
Elevator & Grand Stair form and reinforce	Marguerite																					
Weekend 6 Diversion (Fri 9:00p - Mon 2:00a)																						
CW Glass & Soffit Panels Elevator Façade	JK Glass/ Lymo																					