SKANSKA

LOOK AHEAD SCHEDULE - Brookline Building - Civil

23 AUGUST- SEPTEMBER 12

		23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug	1-Sep	2-Sep	3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	9-Sep	10-Sep	11-Sep	12-Sep
ACTIVITY		**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**
MBTA	**CONTRACTOR**																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Pull wires for PA speakers, security cameras, light poles, VMS	Fischbach																					
Install Picket Fence and Stainless Rail	Atlantic Bridge																					
Apply Sealer to Pedestals	Skanska																					
Form, Reinforce, Pour Dumpster Pad	Skanska																					
Weekend Diversion 20 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Pull wires for PA speakers, security cameras, light poles, VMS	Fischbach																					
Fill joint between rubber tiles and concrete slab	Skanska																					
Apply remaining concrete sealers	Skanska																					
Clean remaining asphalt from ballast	Skanska																					
Spread Ballast	Skanska																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Terminate Speaker Wiring	Fischbach																					
Relocate Dumpster Controller	Fischbach																					
Strip/Backfill Dumpster Pad	Skanska Civil																					
Weekend 21 (Labor Day - No Work)																						
Labor Day - No Work																						
Weekday (M-F 7:00a - 3:30p UNO)																						
Strip Asphalt At UAB Parking Lot	Skanska Civil																					
Demo AFC Slab	Skanska Civil																					
Weekend 22 (Sat 6:00a - 6:00p, Sun 7:00a - 5:00p) - ***Pending MBTA Approval***																						
Erect Canopies	Atlantic Bridge																					
Electrical Connections Inside Distribution Cabinet **(MBTA ELEC REQ'D)**	Fischbach & Moore																					
Punch List	Skanska Civil																					
Building																						
Weekday (M-F 7:00a - 3:30p UNO)																						
Frame/ board Elevator 1 shaft	Sweeney																					
Finish asphalt at Tappan Street	Dow Company																					
Relocate site fence in Tappan Street	Skanska/ Dow																					
Strip Plaza asphalt, bulk excavate	Dow Company																					
Deliver Stone Veneer Grand Stair walls	Empire																					
Fence posts and hardware	Berlin/ Steelco																					
Weekend Diversion 20 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Window cleaning west elevation	Unified/ SOS																					
Frame/ board Elevator 1 shaft	Sweeney																					
LMF framing Grand stair	Sweeney																					
Slidegates Bungalow area	Berlin/ Steelco																					
Strip Plaza asphalt, bulk excavate	Dow Company																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Strip Plaza and sub grade	Dow Company																					
Bulk excavate backfill plaza	Dow Company																					
Plaza light pole bases and conduit	Dow Company/ Griff																					
LMF framing Grand stair	Sweeney																					
Fencing at Bungalow area	Berlin/ Steelco																					
Remove Resident Engineer Trailer (Sept 1st)	Williams Scottsman																					
Weekend 21 (Labor Day - No Work)																						
Labor Day - No Work																						
Weekday (M-F 7:00a - 3:30p UNO)																						
Stone Veneer Grand Stair walls	Empire																					
Backfill drainage soil	Greenscape																					
Plaza light pole bases and conduit	Dow Company/ Griff																					
Plaza subgrade for footings treepit/ benches	Greenscape																					
FRP footings treepit/ benches	Marguerite																					
Weekend Diversion 22 (Sat 6:00am- 6:00pm)																						
Plaza subgrade for footings treepit/ benches (pending canopies)	Greenscape																					
FRP footings treepit/ benches (pending canopies)	Marguerite																					