SKANSKA

LOOK AHEAD SCHEDULE - Brookline Building - Civil **5/25/2021**

25 MAY - 2 JULY

Holiday | Surge 1 | No Surge | Surge 2 | Holiday- No Work

		Week 2					Weekend #9			Week 3				Weekend #10			Week 4				Week 5						Week 6						Week 7				
		24-May	25-May	26-May	27-May	28-May	29-May	30-May	31-May	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul
ACTIVITY		M	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN
MBTA	**CONTRACTOR**																																									
Weekday (Thur-Fri 7:00a-3:30p)																																									
Yard Clean Up	Skanska Civil																																								
Weekend 9 Diversion (Sat 6:00a - 9:00p, Sun 6:00a - 2:00a)																																									
Rebar Touch-up	Algar																																								
FB 32 Rebar	Algar																																								
FB 32 Panel Forms	Algar																																								
Tie Inbound Ramp Rebar	Algar																																								
Tie Pedestal Rebar	Algar																																								
Weekday (Wednesday Early-Access Night 10:00p-2:00a)																																									
Rebar Inspection by State Inspector	Algar																																								
Weekend 10 Diversion (Sat 5:00a - 9:00p, Sun 6:00a - 2:00a)																																									
Platform Concrete Placement (5A to 9P)	Algar																																								
Strip Edge Form Braces	Algar																																								
Crossing Removals	Skanska																																								
Surge 1 (7A to 5P Unless Noted Otherwise)																																									
Remove Wet Cure	Algar																																								
Prepare Expansion Joints	Algar																																								
Platform Concrete Placement #2 (6A to 9P)	Algar																																								
FRP Pedestals and Ramp	Algar																																								
Install Anchor Bolts	Algar																																								
Pedestal and Ramp Rebar Inspection	Skanska Civil																																								
Platform Concrete Placement #3	Algar																																								
Install Permanent Grade Crossings	Skanska Civil																																								
Install Wall Pack lights	Fischbach																																								
Install Security/PA Conduit	Fischbach																																								
Weekday (M-W 7:00a - 3:30p)																																									
Maintain Concrete Curing																																									
Surge 2 Diversion (7:00a - 5:00p)																																									
Remove Edge Forms	Algar																																								
Remove Wet Cure	Skanska																																								
Caulk Expansion Joints	Skanska Civil																																								
Install Tactile Edges	Skanska Civil																																								
Hi-rail gate and fence	Steelco																																								
UPS & ELP Enclosure / Inverter	Fischbach																																								
Install Canopies	Atlantic																																								
Install Temp Fence Along Tactile	Skanska																																								
Misc Metals (Benches/ Fence/ Handrail/ Signs Posts)	Atlantic																																								
Weekday (M-F 7:00a - 3:30p)																																									
Strip Walls/ Ramps/ Pedestals	Algar																																								
Grout Slab Prep	Algar																																								
Place Grout Slabs	Skanska																																								
Weekend 12 Diversion (Sat 6:00a - 9:00p, Sun 6:00a - 5:00a)																																									
Grout Pack Pedestals	Skanska Civil																																								
Landscaping Stone Behind Platform	Skanska Civil																																								
Concrete Sealant (multiple applications)	Skanska Civil																																								
Weekend 13 Diversion (Sat 6:00a - 9:00p, Sun 6:00a - 2:00a)																																									
Install Light Poles	Fischbach																																								
Landscaping Stone Behind Platform	Skanska Civil																																								
Building																																									
Weekday (FRIDAY 7:00a-3:30p)																																									
Grand stair formwork, reinforcing	Marguerite																																								
Grand stair place walls	Marguerite																																								
Grand stair strip walls																																									
Weekend 8 Diversion (Sat 6:00a - 6:00p)																																									
Canopy Metal	JK Glass/ Lymo																																								
One-side form at south expansion joint at bridge	Marguerite																																								
Exterior Soffit D Line	Sweeney																																								
CMU block filler/ Paint	O'Byrne																																								
Weekday (M-F 7:00a-3:30p)																																									
Grand stair backfill	Dow Company																																								
Grand stair formwork, reinforcing	Marguerite																																								
Weekday (M-F 7:00a-3:30p)																																									
Grand stair formwork, reinforcing	Marguerite																																								
Elevator Machine Room and Lobby Slab	Marguerite																																								
Landscape stone stock pile	Dow Company																																								
Weekend 10 Diversion (Sat 6:00a - 6:00p)																																									
Canopy Metal	JK Glass/ Lymo																																								
Place One-side form at south expansion joint at bridge	Marguerite																																								
Paint CMU/ Concrete	O'Byrne																																								
Weekday (M-F 7:00a-3:30p)																																									
Grand stair & deck formwork, reinforcing	Marguerite																																								
Surge 1 6/12/2021- 6/20/2021																																									
Remaining CMU at B Line	Empire																																								
CMU block filler/ paint	O'Byrne																																								
Complete concrete wall at B Line/ Bridge Level 1	Marguerite																																								
Concrete placement at Next beams Level 1	Marguerite																																								
Exterior Soffit D Line	Sweeney																																								
Surge 2 6/24/2021- 7/2/2021																																									
Fire Alarm Heat Detectors/ AV's	Griffin																																								
Slide gate posts, hardware	Berlin																																								
CMU block filler/ paint	O'Byrne																																								
Sealants & Emseal B & D Lines	Chapman																																								
OH Expansion joint Emseal at Next beam	Chapman																																								
Landscape stone	LandscapebyGreensc																																								