SKANSKA

LOOK AHEAD SCHEDULE

29MAR - 18APR

			ASBUILT							WEEK 1								WEEK 2								WEEK 3						
			5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr	1-May	2-May
ACTIVITY			M	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN	M	T	W	TH	F	SAT	SUN
MBTA	CONTRACTOR	MBTA SUPPORT																												
Weekday (M-F 7:00a-3:30p)																														
Load out soil/HMA/Conc generated over weekend	SKANSKA																													
Receive rubber rail tile deliveries	SKANSKA																													
Receive sand/stone deliveries	SKANSKA																													
Weekend 2 Diversion (Fri 9:00p - Mon 2:00a)																														
Cut Subgrade East portion of station	SKANSKA																													
Electrical trenching & bedding - east portion	SKANSKA																													
Electrical Grounding & Conduits - east	FISCHBACH																													
Layout piles - west half	A-Plus																													
Install Protection Fence For Weekday Activities East Half	SKANSKA																													
Weekday (M-F 7:00a-3:30p)																														
Grounding and conduit on East Half	FISCHBACH																													
Load out soil generated over weekend #2	SKANSKA																													
Receive helical pile material	SKANSKA																													
Weekend 3 Diversion (Fri 9:00p - Mon 2:00a)																														
Install helical piles (west portion of IB & OB)	CONTE																													
Install grounding and conduit on east area	FISCHBACH																													
Rubber Rail Tile Installation	SKANSKA																													
Weekday (M-F 7:00a-3:30p)																														
Grounding and conduit on East Half	FISCHBACH																													
Electrical Inspection																														
Load out soil generated over weekend #3	SKANSKA																													
Prep Edge Forms & rubber tiles	SKANSKA																													
Receive Crushed Stone	SKANSKA																													
Weekend 4 Diversion (Fri 9:00p - Mon 2:00a)																														
Install helical piles (west portion of IB & OB)	CONTE																													
Sand Bed Conduits West half Station	SKANSKA																													
Sand Backfill Conduits East Half Station	SKANSKA																													
Crushed Stone Fill Outbound East Half	SKANSKA																													
Weekday (M-F 7:00a-3:30p)																														
Receive & Layout Back Edge Forms	SKANSKA																													
Grounding and conduit on West Half	FISCHBACH																													
Weekend 5 Diversion (Fri 9:00p - Mon 2:00a)																														
Sand Fill Conduit West Half Station	SKANSKA																													
Grounding and conduit on West Half	FISCHBACH																													
Crushed Stone Fill West Half Station	SKANSKA																													
Rubber Tile Installation	SKANSKA																													