



BROOKLINE HIGH SCHOOL EXPANSION PROJECT

ROBERTS	Yellow
CYPRESS	Grey
MBTA	Green
TRAILERS	Blue

**3 WEEK LOOK AHEAD SCHEDULE
18NOV-6DEC**

ACTIVITY	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	
	M	T	W	TH	F	SAT	SUN	M	T	W	HOLIDAY	F	SAT	SUN	M	T	W	TH	F	
ROBERTS/STEM	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
Install soldier piles	Yellow	Yellow	Yellow																	
Install sleeving for mini-piles	Yellow	Yellow	Yellow																	
Install drilled mini-piles				Yellow	Yellow															
Install lagging								Yellow	Yellow	Yellow										
Excavation								Yellow	Yellow	Yellow		Yellow								
Form/reinforce/pour concrete																	Yellow	Yellow	Yellow	Yellow
CYPRESS	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey
Excavate/remove fill	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey
Drilled mini-piles E-Line	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey
Drilled mini-piles D-line	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey
Support of excavation north MBTA right of way	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey
Dig/lag north MBTA right of way	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey
Install rammed aggregate piers	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey	Grey
MBTA	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green
Form/pour/strip AFC slab	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green
Restore faculty parking lot	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green
Shift parking to faculty lot																Green				
Install temp wayfinding signage/reduce platform length						Green														
Install fence & secure active platform															Green					
Sawcut/dig trench for utilities																Green	Green	Green	Green	Green
Install electric/communication duct banks																	Green	Green	Green	Green
TRAILERS	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue
Final electrical connections				Blue	Blue															
Town Inspection								Blue	Blue	Blue										
Eversource tie-in															TBD	TBD	TBD	TBD	TBD	TBD