BROOKLINE HIGH SCHOOL EXPANSION PROJECT

SKANSKA

CYPRESS	

3 WEEK LOOK AHEAD SCHEDULE
13 DEC - 2 JAN

	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec	1-Jan	2-Jan
ACTIVITY	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**
CYPRESS																					
Exterior																					
West - Fence Footings																					
West - Backfill Fence footings and Set Light Pole Bases																					
West - Curb and Fine Grade and Top Coat Asphalt																					
West - Install Curbs, fence, crushed stone, drip strip																					
West - Brington Road Emergency Egress Path - Paving Prep / Paving / Striping																					
West - Brington Road Emergency Egress Path - Lighting																					
East - Irrigation Sleeves / Drip Strips / Plantings																					
South - Install Metal Drip Strip / Tree Grates																					
North - Railing Install																					
North - Demo Sidewalks / Sitework Prep																					
North - FRP Bench Footings																					
North - Backfill / Grade for Sidewalks																					
All - AVB Underside of L3 Roof / Exterior Perimeter Caulking																					
All - Install Metal Clips																					
Interiors																					
L1 Clear out Material and remove temp. protection																					
L1 Bench Millwork																					
L1 Café Kitchen Equipment Connections / Testing / Inspections																					
L1 Final Paint																					
L1 Carpet Install																					
L2 Install Carpet Flooring																					
L2 Final Paint																					
L2 Final Clean																					
L3 Final Paint																					
L3 Install Carpet Flooring																					
L3 Final Paint																					
L3 Final Clean																					
L4 Close Ceilings																					
L4 Final Paint																					
L4 Final Clean																					
Stair Flooring (Stair 3, 6 and 7)																					
Punchlist																					
White Box																					
Millwork Installation																					
Glass Installation																					
Ceiling Grid System																					
Install barn door																					
Install light fixtures																					