SKANSKA

LOOK AHEAD SCHEDULE - Brookline Building - Civil
6 JULY - 25 JULY

		5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul
ACTIVITY		**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**
MBTA	**CONTRACTOR**																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Form Outbound Pedestals, Brington Ramp Curb & Knee Wall	Algar																					
Strip Pedestals & Brington Ramp	Algar																					
Grout Infill Slabs at Catenary Foundations	Skanska																					
Apply Concrete Sealer on Housekeeping Pads	Skanska																					
Install Wall Pack Lights at Bungalows	Fischbach																					
Weekend Diversion 13 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Set UPS & ELP Enclosure / Inverter	Fischbach																					
Demo Existing VMS Wires	Fischbach																					
Install Tactile Warning Panels	Skanska																					
Remove Existing Crossings & Install Permanent	Skanska																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Caulk Inbound Joints	Skanska																					
Inspect Pedestals, Brington Ramp & Wall	Algar																					
Place Pedestals, Brington Ramp & Wall	Algar																					
Install Outbound Canopy Drain Pipe	Skanska																					
Conduit & wall pack fixtures at Bungalows	Fishbach & Moore																					
Weekend Diversion 14 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Install Tactile Warning Panels	Skanska																					
Remove Existing Crossings & Install Permanent	Skanska																					
Penetrate conduit into electrical service cabinet **(MBTA ELEC REQ'D @ 7am)**	Fischbach																					
Penetrate Lollipop Light Conduit into AFC **(MBTA ELEC REQ'D @ 7am)**	Fischbach																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Concrete Sealant on Vertical Faces	Skanska																					
Strip Outbound Pedestals and Knee Wall	Algar																					
Mount PA Speakers	Fischbach																					
Mount Security Cameras	Fischbach																					
Weekend Diversion 15 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Install Tactile Warning Panels	Skanska																					
Install Light Poles	Fischbach																					
Concrete Sealant on Walking Surface	Skanska Civil																					
Building																						
Weekday (M-F 7:00a - 3:30p UNO)																						
Grand stair formwork, reinforcing	Marguerite					Place																
Slab placement Elevator 1 Lobby & Machine Room	Marguerite					Place																
Weekend Diversion 13 (Sat 7:00a - 5:00p, Sun 7:00a - 5:00p)																						
Exterior Soffit D Line	Sweeney/ Lymo																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Elevator 1 & Machine Room framing & saftwall	Sweeney																					
Deliver Elevator 1 equipment	Delta Beckwith																					