SKANSKA

LOOK AHEAD SCHEDULE - Brookline **5/11/2021**

10 MAY - 30 MAY

		Week 1										Week 2								Week 3			
		10-May	11-May	12-May	13-May	14-May	15-May	16-May	17-May	18-May	19-May	20-May	21-May	22-May	23-May	24-May	25-May	26-May	27-May	28-May	29-May	30-May
ACTIVITY		**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**
MBTA	**CONTRACTOR**																					
Weekday (FRIDAY 7:00a-3:30p)																						
Rebar Delivery	Algar																					
Weekend 7 Diversion (Sat 6:00a - 12:00a, Sun 6:00a - 12:00a)																						
Install Reinforcement Steel	Algar																					
Adjust Frames and Covers to Proposed Platform Grade	Skanska																					
Remove Existing Crossings	Skanska																					
Rebar Inspection by State Inspector (As Needed)																						
Weekday (THUR & FRI 7:00a-3:30p)																						
Concrete Placement Prep	Skanska Civil																					
Rebar Delivery (Tentative - Obstruction/4th Portal Areas)	Algar																					
Weekend 8 Diversion (Sat 5:00a - 9:00p, Sun 5:00a - 2:00a)																						
Platform Concrete Placement	Algar																					
Install Reinforcement Steel (Tentative - Obstruction/4th Portal Areas)	Algar																					
Weekday (M-F 7:00a-3:30p)																						
Concrete Placement Prep	Skanska Civil																					
Weekend 9 Diversion (Sat 6:00a - 9:00p, Sun 6:00a - 2:00a)																						
Platform Concrete Placement	Algar																					
Install Reinforcement Steel (Tentative - Obstruction/4th Portal Areas)	Algar																					
Building																						
Weekday (M-F 7:00a-3:30p)																						
Stair formwork, reinforcing, place	Marguerite																					
Stone veneer at elevator	Empire																					
Weekend 7 Diversion (Sat 6:00a - 6:00p)																						
Canopy Metal	JK Glass/ Lymo																					
Weekday (M-F 7:00a-3:30p)																						
Stair formwork, reinforcing, place	Marguerite																					
Stone veneer at elevator	Empire																					
Weekend 8 Diversion (Sat 6:00- 6:00p)																						
Canopy Metal	JK Glass/ Lymo																					
CMU block filler	O'Byrne																					
Weekday (M-F 7:00a-3:30p)																						
Elevator machine room slab	Marguerite																					
Landscape stone stock pile	Dow Company																					
Weekend 9 Diversion (Sat 6:00a - 6:00p)																						
Canopy Metal	JK Glass/ Lymo																					
CMU block filler	O'Byrne																					