SKANSKA

LOOK AHEAD SCHEDULE - Brookline Building - Civil
30 AUGUST- SEPTEMBER 19

		30-Aug	31-Aug	1-Sep	2-Sep	3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	9-Sep	10-Sep	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep	18-Sep	19-Sep
ACTIVITY		**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**
MBTA	**CONTRACTOR**																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Demo AFC Slab/ Temp Walkway	Skanska Civil																					
Weekend 21 (Labor Day - No Work)																						
Labor Day - No Work																						
Weekday (M-F 7:00a - 3:30p UNO)																						
Strip Asphalt At UAB Parking Lot	Skanska Civil																					
Reset curb in UAB lot and grade for dumpster pad	Skanska Civil																					
Terminate Speaker Wiring	Fischbach																					
Weekend 22 (Sat 6:00a - 6:00p, Sun 7:00a - 5:00p)																						
Erect Canopies	Atlantic Bridge																					
Electrical Connections Inside Distribution Cabinet **(MBTA ELEC REQ'D)**	Fischbach & Moore																					
Punch List	Skanska Civil																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Install Wind Screen Glazing	Sunrise Erectors																					
Install Canopy Lights/Cameras	Fischbach																					
FRP Dumpster Pad	Skanska Civil																					
Install Lollipop Foundation & Sign Posts	Skanska Civil																					
Building																						
Weekday (M-F 7:00a - 3:30p UNO)																						
Frame/ board Elevator 1 shaft	Sweeney																					
Deliver/ Install Stone Veneer Grand Stair walls	Empire																					
Fence posts and hardware/ Slide gates	Berlin/ Steelco																					
De-mobilize Skanska Office Trailers/ MBTA Trailer	Williams Scottsman																					
Strip Plaza and sub grade	Dow Company																					
Plaza drainage	Dow Company																					
Plaza light pole bases and conduit	Dow Company																					
Weekend Diversion 21 (Sat 7:00a - 3:30p)																						
De-mobilize Skanska Office Trailers/ MBTA Trailer	Williams Scottsman																					
Frame/ board Elevator 1 shaft	Sweeney																					
Weekday (M-F 7:00a - 3:30p)																						
Labor Day - No Work																						
Plaza light pole bases and conduit	Dow Company/ Griff																					
Stone Veneer Grand Stair walls	Empire																					
Backfill drainage soil	Greenscape																					
Plaza subgrade for footings treepit/ benches	Greenscape																					
FRP footings treepit/ benches	Marguerite																					
Weekend Diversion 22 (Sat 6:00am- 6:00pm)																						
FRP footings treepit/ benches	Marguerite																					
Window cleaning west elevation	Unified/ SOS																					
Weekday (M-F 7:00a - 3:30p)																						
Stone Veneer Grand Stair walls	Empire																					
Backfill drainage soil	Greenscape																					
Plaza subgrade for footings treepit/ benches	Greenscape																					
FRP footings treepit/ benches	Marguerite																					