SKANSKA

LOOK AHEAD SCHEDULE - Brookline Building - Civil

13 DECEMBER - 2 JANUARY

		13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec	1-Jan	2-Jan
ACTIVITY		**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**
MBTA	**CONTRACTOR**																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Station																						
Punch List	Skanska Civil																					
Install Wayfinding Signage	Bluebird																					
Remove Temp Fence Along Platform	Skanska Civil																					
Relocate Benches	Skanska Civil																					
Final Inspection - Building Inspector (TBD)	Skanska Civil																					
UAB Parking Lot																						
Install Bollards & Crosswalk Sign Anchors	Skanska Civil																					
Install Parking & Crosswalk Signage (TBD)	Skanska Civil																					
Building																						
Weekday (M-F 7:00a - 3:30p)																						
Concrete sidewalk placements	Marguerite																					
Place Planters / Granite Steps and Treads	LBG																					
Plant Trees / Plantings	LBG																					
Install Site Furnishings	LBG																					
Punchlist at MBTA Plaza	Skanska																					
Brington Road Emergency Egress Path - Prep for Paving	Dow																					
Brington Road Emergency Egress Path - Paving	Dow																					
Brington Road Emergency Egress Path - Stripping	Dow																					
Brington Road Emergency Egress Path - Lighting	Griffin																					
Brington Road Emergency Egress Path - Punchlist	Skanska																					
Weekend (Sat 7:00am- 3:30pm)																						
Place Planters / Granite Steps and Treads	LBG																					
Install Site Furnishings	LBG																					