SKANSKA

LOOK AHEAD SCHEDULE - Brookline Building - Civil
20 DECEMBER - 9 JANUARY

		20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec	1-Jan	2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan	9-Jan
ACTIVITY		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
MBTA	**CONTRACTOR**																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Station																						
Install Wayfinding Signage	Bluebird																					
Remove Temp Fence Along Platform	Skanska Civil																					
Relocate Benches	Skanska Civil																					
Final Inspection - Building Inspector	Skanska Civil																					
UAB Parking Lot																						
Install Bollards & Crosswalk Sign Anchors	Skanska Civil																					
Building																						
Weekday (M-F 7:00a - 3:30p)																						
Prep and Pour Concrete Sidewalks	Marguerite																					
Place Planters / Granite Steps and Treads	LBG																					
Plant Trees / Plantings	LBG																					
Install Site Furnishings	LBG																					
Punchlist at MBTA Plaza	Skanska																					
Brington Road Emergency Egress Path - Paving	Dow																					
Brington Road Emergency Egress Path - Stripping	Dow																					
Brington Road Emergency Egress Path - Lighting	Griffin																					
Brington Road Emergency Egress Path - Punchlist	Skanska																					
Weekend (Sat 7:00am- 3:30pm)																						
Punchlist at MBTA Plaza	Skanska																					
Brington Road Emergency Egress Path - Punchlist	Skanska																					