SKANSKA

LOOK AHEAD SCHEDULE Brookline 5/4/2021

3MAY - 23MAY

		Week 1							Week 2								Week 3						
		3-May	4-May	5-May	6-May	7-May	8-May	9-May	10-May	11-May	12-May	13-May	14-May	15-May	16-May	17-May	18-May	19-May	20-May	21-May	22-May	23-May
ACTIVITY		**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**	**M**	**T**	**W**	**TH**	**F**	**SAT**	**SUN**
MBTA	**CONTRACTOR**																					
Weekday (M-F 7:00a-3:30p)																						
Formwork Delivery & Edge Form	Algar																					
Weekend 6 Diversion (Sat 6:00a - 6:00p, Sun 6:00a - 6:00p]																						
Install Platform Edge Form	Skanska Civil																					
Adjust Frames and Covers to Proposed Platform Grade	Skanska Civil																					
Weekday (M-F 7:00a-3:30p)																						
Rebar Delivery	Algar																					
Weekend 7 Diversion (Sat 6:00a - 12:00a, Sun 6:00a - 12:00a)																						
Install Reinforcement Steel	Algar																					
Adjust Frames and Covers to Proposed Platform Grade	Skanska																					
Rebar Inspection by State Inspector (As Needed)																						
Weekday (M-F 7:00a-3:30p)																						
Install Outbound Canopy Draiange	Skanska Civil																					
Rebar Delivery (Tentative - Obstruction/4th Portal Areas)	Algar																					
Weekend 8 Diversion (Sat 5:00a - 9:00p, Sun 5:00a - 9:00p]																						
Platform Concrete Placement	Algar																					
Install Reinforcement Steel (Tentative - Obstruction/4th Portal Areas)	Algar																					
Building																						
Weekend 6 Diversion (Sat 6:00a - 6:00p)																						
Canopy Metal Runner	JK Glass/ Lymo																					
Weekday (M-F 7:00a-3:30p)																						
Stone Veneer Elevator 1	Empire																					
Weekend 7 Diversion (Sat 6:00a - 6:00p)																						
Canopy Metal panel	JK Glass/ Lymo																					
Weekday (M-F 7:00a-3:30p)																						
CMU Elevator Machine Room	Empire																					
Weekend 8 Diversion (Sat 6:00a - 6:00p)																						
Canopy Metal panel	JK Glass/ Lymo																					