SKANSKA

LOOK AHEAD SCHEDULE - Brookline Building - Civil
4 OCTOBER - 24 OCTOBER

		4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct
ACTIVITY		**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**	**MON**	**TUE**	**WED**	**THU**	**FRI**	**SAT**	**SUN**
MBTA	**CONTRACTOR**																					
Weekday (M-F 7:00a - 3:30p UNO)																						
Install Wind Screen Glazing	Sunrise Erectors																					
Install Canopy Lights/Cameras	Fischbach																					
Install PAT Call Boxes	Fischbach																					
Energize UPS/ELP **(MBTA ELECTRICIAN SUPPORT REQ'D)**	Fischbach																					
Terminate Cables in Comm Bungalow **(MBTA COMM SUPPORT REQ'D)**	Fischbach																					
Commission Speakers, Cameras, VMS and PAT	Fischbach																					
Electrical Punch List (To Be Confirmed)	Fischbach																					
Install Canopy Roofs	Marshall Roofing																					
Remove Fence Along ROW	Skanska Civil																					
Install Lollipop Foundation & Extend Conduit	Skanska Civil																					
FRP Dumpster Pad	Skanska Civil																					
Reset curb in UAB lot	Skanska Civil																					
Relocate Dumpster Equipment	Fischbach																					
Fine Grade & Compact Parking Lot	Allied Paving																					
Pave Parking Lot	Allied Paving																					
Install Sign Posts in Parking Lot	Skanska Civil																					
Grout Misc Metals Base Plates	Skanska Civil																					
Building																						
Weekday (M-F 7:00a - 3:30p)																						
Installation of new granite curb at plaza and along Tappan Street	Dow Company																					
Plaza subgrade for footings treepit/ benches	Dow Company																					
FRP footings treepit/ benches	Marguerite																					
Concrete formwork and reinforcing for plaza sitework	Marguerite																					
Concrete Sidewalk placements	Marguerite																					
Plant Trees / Plantings	LBG									`												
Place Granite Steps and Treads	LBG															`		`		`		
Weekend (Sat 7:00am- 3:30pm)																						
Plaza subgrade for footings treepit/ benches	Dow Company																					
FRP footings treepit/ benches	Marguerite																					
Concrete formwork and reinforcing for plaza sitework	Marguerite													`								
Concrete sidewalk placements	Marguerite																					